

Scheme Cost Breakdown



	Base Construction Costs 50%	Base Construction Costs 80%	Total Costs 50%	Total Costs 80%
Whole Scheme	£7,824,282	£8,995,927	£13,996,257	£16,783,646
Core Scheme	£5,964,575	£6,619,451	£10,669,942	£12,576,343
Additional Scheme	£2,789,561	£3,564,714	£5,133,592	£6,810,954

NB. Core Scheme benefits currently estimated at £12.1million

Scheme Cost Breakdown



Base Construction Costs includes: -

- Preliminary costs.
- The contractors fee.

Total Costs includes Base Construction Cost and: -

- Contractor's Construction Risk (8%)
- Client Design Development, Change and Other Risk (10%)
- Optimism Bias (15%)
- Inflation (20%)
- Allowance for Project Design, Survey & Management Costs (~20%)
- Allowance for utilities and Statutory authorities

What are Preliminaries?

- <u>Time-related on site costs</u>; e.g. site team staff, labourers, plant maintenance, site offices and welfare facilities, service charges, survey equipment
- Non time-related on site costs; e.g. site
 establishment water, electricity, waste,
 security, ecological & environmental monitoring/
 protection
- <u>Temporary Works for compounds</u>; e.g. fencing,
 diversions, service protection, haul road
- <u>Plant</u> associated with main compound and satellite compounds; 'General Purpose Plant'

Scheme Cost Breakdown



	Base Construction Costs 50%	Base Construction Costs 80%	Total Costs 50%	Total Costs 80%
Core Scheme				
Frontage 1A	£325,506	£655,265	£582,276	£1,222,351
Frontage 2	£472,663	£1,012,781	£845,515	£1,889,271
Frontage 3	£587,861	£1,233,445	£1,589,997	£2,300,904
Frontage 4	£1,951,776	£1,475,283	£3,491,399	£2,752,036
Frontage 5	£1,583,093	£1,389,104	£2,831,888	£2,591,274
Additional Scheme				
Frontage 1B	£1,698,279	£2,512,639	£3,037,936	£4,687,149
Frontage 6	£905,311	£714,616	£1,619,449	£1,333,065




Design Process

- · Refinement and progressions of the design modelling and assessments.
- · Incorporation of constraints.

Economic Impacts - Global & Domestic

- Significant increase in material costs
- Significant increase in fuel and energy costs.
- Labour shortages
- Current and future impacts of inflation



Funding to Date



Funding Sources

- HBC Community Infrastructure Levy
- RFCC Local Levy
- FCERM Grant-in-Aid
- EA Other Government Department (OGD)
- Water Environment Investment Fund (WEIF)
- EA Covid Recovery Claim
- Hampshire County Council
- Endangered Landscapes Programme
- Environment Statutory Allowance
- Department for Education
- Highways England
- Commercial and Residential Contributions

Funding Contributions Summary				
Confidence	Value (£)			
Committed	£6,114,486			
High Confidence	£4,399,629			
Medium Confidence	-			
Low Confidence	-			
Total (if all secured)	£10,514,115			

Note: Bids have been submitted to the Department of Education, EA Environment Statutory Allowance and the Endangered Landscapes Programme for the Solent Seascape Restoration Landscape Project led by BLUE

Shortfall



80% Funding Shortfall - £2.1million to £6.46million


What are we doing to close the Gap?

Project Affordability

- Working with our design consultant and ECI contractor to find design and construction cost efficiencies.
- Reduce / mitigate risk.
- Review of future maintenance

Funding

- Chase existing funding claims
- Seek new funding opportunities
- Seeking contributions and investment into the scheme.



23/02/2023

Project Status





Current Status

- The Benefit to cost Ratio is around parity.
- The Langstone Scheme is still a priority project for HBC.
- Full support of the council to progress the design to 100% completion.


Next Stage 80-100%

- Progress and refine design to completion 100%.
- Seek cost and programme efficiencies, and reduction of risk.



100% Detailed Design

- · Design will be reviewed.
- · Benefits will be re-assessed.
- A refined cost estimate will be undertaken by our cost consultant.
- Design Exhibition Summer 2023




Meeting Outcomes



After this LSWG, the following outcomes are due:

- Coastal Partners will prepare and circulate meeting minutes and set out any actions
- Include a summary of the feedback received in the breakout sessions including Q&A
- AECOM will take forward the breakout session feedback and incorporate into design where appropriate
- The project webpages will be updated to include the presentation slides and meeting minutes so that these can be shared widely by LSWG members






Engagement Ahead – All Frontages



80%
Design
Milestone



Langstone Stakeholder Working Group 6 Feb 2023



100%
Design
Milestone



Cabinet Meeting Planning Application Autumn/Winter 2023

Find out more



Looking for more information?

Visit our Project Webpages: https://coastalpartners.org.uk/project/ <u>langstone-coastal-defence-scheme</u>





Sign up to the Langstone Coastal eNewsletter



Follow us on social media







